

Major Projects of IWAI: Jal Marg Vikas Project (NW-1) Project.

Status of implementation as on 30.05.2023

1. Jal Marg Vikas Project (JMVP) on National Waterway-1 (NW-1) from Haldia to Varanasi (1390 km) was approved by the CCEA on 3rd January 2018 at a cost of Rs. 5369.18 crores. The loan agreement with the World Bank was signed on 2nd February 2018.
2. The estimated cost of JMVP of Rs. 5369.18 crore (US\$ 800.00 million) is to be utilized as per the following funding pattern:
 - (i) IBRD Loan- Rs.2,512.00 crores (US\$ 375.00 million);
 - (ii) Government of India Counterpart Funds (budgetary allocation and proceeds from issue of infrastructure bonds: Rs.2,556.00 crores (US\$380.00 million); and
 - (iii) Private sector participation under PPP mode: Rs. 301.00 crores (US\$ 45.00 million).
3. Detailed Feasibility; Environmental & Social Impact Assessment; and Market Development Strategy Studies were carried out on NW-1 in February 2017, December 2016 & November 2017 to determine the development strategy on NW-1. Further, the detailed engineering for key infrastructure projects such as Varanasi MMT, Haldia MMT, Sahibganj MMT, IMT Kalughat & Farakka Lock were prepared by the Engineering Consultant subsequently.
4. The following mandatory clearances were obtained in connection with the implementation of JMVP:
 - (i) Clearance under the Wildlife Protection Act, 1972 for passage of vessels through the Kashi Turtle Sanctuary, Varanasi on 12th June 2017.
 - (ii) Coastal Regulation Zone clearance for the Haldia multimodal terminal on 6th November 2017.
 - (iii) Clearances from the Ministry of WR, RD & GR and NGRBA for the new navigation lock at Farakka on 28th February 2016.
 - (iv) MoEF&CC confirmed that inland waterways, terminals, jetties etc. are not covered under EIA Notification, 2006 requiring prior environmental clearance on 21st December 2017.
5. Consequent to the review held on 10.06.2020 through teleconferencing by Ministry of Shipping under the chair of Secretary (Shipping) with the IWAI, the estimated cost JMVP was revised to Rs. 4,633.81 crores from the original estimated cost of Rs. 5,369.18 crores approved by the CCEA on 03.01.2018, thereby effecting a saving of Rs. 735.51 crores (USD 109.78 million) in the project cost. The savings comprise of Rs. 387.10 crores (USD 57.78 million) from the IBRD loan component and Rs. 348.41 crores from the counterpart fund component. The revised cost estimate also includes several activities aligned to the Arth Ganga Concept estimated to cost Rs. 746.00 crores. Consequently, on the request of IWAI/ Ministry of Shipping, Department of Economic Affairs (DEA) has requested the World Bank on 17.06.2020 for cancellation of USD 57.78 million from the overall IBRD loan for the JMVP. As a result, the IBRD loan component will get reduced to USD 317.22 million.

6. The project implementation is planned to be completed by December 2023. Extension of Jal Marg Vikas Project up to 2026 has been requested and further clarifications were provided to MoPSW on 21.02.2023. Further MoPSW vide their dated 19.04.2023 sought clarification's on DPR along with detailed feasibility report of the project and timelines etc. The clarification was forwarded to MoPSW vide IWAI letter dated 28.04.2023. The project has achieved an overall financial progress of about 52.59% of the revised cost of JMVP and the physical progress is about 53.10%. Present status of major civil works is as under:

- Constructions of multi-modal terminals at Varanasi and Sahibganj have been completed.
- Multimodal terminal at Haldia and the Navigational Lock at Farakka have achieved physical progress of 99.61 % and 97.52 % each respectively. Haldia terminal Inaugurated by Hon'ble Prime Minister on 13th January 2023.
- Contracts for providing Least Assured Depth of 3 m and bottom channel width of 45 m on the stretch between Farakka – Kahalgaon, Sultanganj-Mahendrapur and Mahendrapur-Barh have been awarded on 09th April 2018, 12th April 2019 and 12th April 2019 respectively and are currently in progress with financial progress of Rs. 172.30 crores, Rs. 95.70 crores and Rs. 91.16 crores respectively.
- Dredging Management Plan (DMP) in consultation with Expert Committee including NTCPWC, IIT Madras has been prepared and approved by IWAI Board for implementation.
- Construction of IMT – Terminal at Kalughat, NIT was released on 17.12.2020; the pre-bid meeting held on 06.01.2021. Tender was opened on 30.03.2021. Bid Evaluation Report forwarded to World Bank and NOC from World Bank received on 30.08.2021. Notification of Award issued on 10.09.2021.
The contract has been signed on 26.11.2021. Agency has mobilized at site. Physical progress stands at 56.15% and financial at 34.32 %
 - Piling of approach trestle completed.
 - Ground floor slab casting of TAB & WAB building completed and brick work is in progress
 - Construction of boundary wall is in progress
 - Piling work of Jetty is in progress
 - Casting of super structure elements are in progress
 - Foundation work for electrical sub-station building in progress
 - Work for the underground water tank is in progress
 - Construction work for Over Head Water Tank (OHT), Security room and Weigh Bridge control room in progress
 - Bank protection work is in progress

- Tender for TSSC IV cum PMC for supervision services at IMT Kalughat was floated on 28.10.2021. Technical Bids were opened on 17.12.2021. Financial bid opened on 30.03.2022 and LOA to consultant (M/s Arkitechno Consultants India Pvt Limited) has been issued on 11.05.2022. Consultant has mobilized on site from 01st June 2022 and work is in progress
- Tender for Solid- Liquid Waste Collector has been released on 03.12.2021; pre-bid held on 13.12.2021. Technical bids opened on 03.01.2022 where 3 bids were received. Financial bid has been opened on 16.02.2022 and work has been awarded to TPS Infra Pvt ltd. The equipment has been supplied to the respective site's and work has been completed.
- Tender for the Haldia Access channel was floated on 17.06.2022. Pre-bid was held on 29.06.2022. Technical bids opened on 18.08.2022. Single bid received, technical evaluation has been completed. The IWAI board has recommended for cancellation of the tender. Fresh tender has been floated on 12th January 2023 and pre-bid has been conducted on 23rd January 2023. Bids opened on 06.04.2023 and 02 bids have been received, the technical evaluation is under progress.
- Digha -Majahua stretch (95 km) – Tender floated on 28.02.2023 and pre-bid scheduled on 10.03.2023, bid opened on 23.05.2023, one bid received, technical evaluation in progress.
- Barh-Digha Stretch (74 Km) – tender document published on 27.04.2023, bid submission scheduled on 13.06.2023.
- Majhaua – Ghazipur (115 Km): Tender published on 28.04.2023, Pre-bid meeting was held on 10.05.2023, Pre bid replies is under approval, bid submission is due on 20.06.2023
- Trebeni - Farakka Stretch -

Stretch has been divided into 2 parts after 3 failed attempts, the status of the stretches are as follows

(i) Farakka – Katwa (199 km) – NIT has been floated on 5th January 2023 and pre-bid held on 16th January 2023. Bid opened on 05.04.2023 and 04 bids have been received. Technical evaluation is under progress.

(ii) Katwa- Tribeni (152 km) – NIT has been floated on 19th January and pre-bid held on 19th January 2023. Bid opened on 03.04.2023 and 04 bids have been received. Technical evaluation is under progress.

- Tender for river bend correction at upstream approach channel, new navigation lock at Farakka has been floated on 25.06.2022 and pre-bid was held on 04.07.2022. Technical bids were opened on 04.08.2022. The tender has been cancelled as all the 3 bids were nonresponsive/invalid. Now, the work is being re-tendered, bid document is prepared and under approval.
- Tender for Fire protection works at MMT Haldia has been floated on 14.02.2023. Prebid held on 24.02.2023 and bids opened on 14.03.2023, technical evaluation completed and notification of award issued on 18.05.2023