

### Status of Capital Dredging in NW-3

Stretch	Total Length Km	Total Shoal Length	Shoal dredged	Balance shoal to be dredged	Cost of work (Rs. in Cr.)	Target date of completion	Contactor/Agency
Kochi-Alappuzha	62	10.00 Km	10.00 Km	nil	NA		NA
		5.05L-cum	5.05L-cum				
Alappuzha-Kayamkulam	38	20.33Km	18.33Km	2.0Km	27.62	Dec-14	Signal lain channel has been developed. Dredging in Progress by through contractor for widening.
		10.70L-cum	9.30 L-cum	1.40 L -cum			
Kayamkulam-Edapallikotta	21	21.00Km	19.50Km	1.50Km	-	Dec-14	Signal lain channel has been developed. Dredging in Progress by Departmental dredger for widening.
		8.14L-cum	6.84L-cum	2.0L-cum			
Edapallikotta-Kollam	17	17.00Km	13.50Km	2.50 Km	10.93	March 2016	Signal lain channel has been developed. Dredging is in Progress by Departmental dredgers. Removal of Hard Strata in progress with special type of Amphibian Dredger.
		8.39L-cum	6.15L-cum	1.63L-cum			
Kottapuram - Kochi	30	18.83Km	18.83Km	4.83Km		Completed on 01.05.12	nil
		8.05L-cum	8.05L-cum	Nil			
Champakara and Udyogmandal canal	37	nil	nil	nil			nil
<b>Total</b>	205	87.16Km/ 40.33L Cum	80.16Km/ 36L Cum	6Km/4.33L Cum			